

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 664
Project working days no. 874
Date 10/07/2008
Inspectors Start 06:00 Stop 17:00
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 78 F Low: 54 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF moved scaffolds due to conflicts of E-line truss members. (see Fig 1).
 - See Art Pannu and Ali's diary for additional contractors' activities and comments.
- Note
 - 2 hours O.T.



Fig 1

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

REC'D *08 OCT-29 #007407