

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 665
Project working days no. 875
Date 10/08/2008
Inspectors Start 06:00 Stop 17:00
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 76 F Low: 54 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor							ABF
481-93-6013	R	Gnie Boom lift							ABF
544D-10	R	Gradall Forklift	4						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF bring steel members (see Fig 1).
 - ABF ironworkers assembled truss members (E1 thru E3) (see Fig 2).
 - See Art Pannu and Ali's diary for additional contractors' activities and comments.
- Note
 - 2 hours O.T.



Fig 1



Fig 2

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep.

REC'D 08 OCT 29 #007408