

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 667
Project working days no. 877
Date 10/10/2008
Inspectors Start 06:30 Stop 17:00
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 65 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingersoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	8						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Manitowoc 2250	8						T.D.
L-269	1	Ingersoll-Rand Compressor	8						T.D.
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)

Description of Operation:

- Daily activity of contractors
 - T.D. poured concrete from 02:00 to 08:00 (see Ali's diary for all labors and equipments and concrete ticket and sampled concrete). See Figs 1 and 2
 - ABF continued to assemble the south panel of the truss.
 - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.

- Note
 - Observed that T.D. sprayed water to the form. But no high-pressure washer is used. Talked to Bill O'Sullivan regarding the cleaning the area, which is soaked in the seawater, with high-pressure washer. T.D. sprayed water 3 times without any pressure (see Video file (MOV03354.MPG)).
 - Cracks at form C1 occur and noticed that the form design has been changed from steel to wood. T.D. put the stiffener to the form. I pointed out Bill and T.D. engineer regarding the change. Bill told me that T.D. has responsibility and T.D. engineer told us that T.D. already checked it out (see Fig 3).
 - Ali collected all concrete tickets and sampled 8 concrete cylinders (see Ali's diary for detailed information).
 - 6 hours O.T.

REC'D '08 OCT-29 #007410



Fig 1



Fig 2

Stiffener



Fig 3

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep