

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Construction Calendar no. 672  
Project working days no. 882  
Date 10/15/2008  
Inspectors Start 06:30 Stop 15:00  
Hours  
Shift Hours Start 06:30 Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 75 F Low: 52 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingersoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Manitowoc 2250	8						T.D.
L-269	1	Ingersoll-Rand Compressor	8						T.D.
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Laffleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)

**Description of Operation:**

- Daily activity of contractors
  - ABF continued to set up walkways (see Fig 1).
  - T.D. placed anchor bolts at C3 (see Fig 2).
  - T.D. continued to install forms at C4.
  - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.
- Note
  - Talked to T.D. foreman Randle regarding the date of concrete pour. He indicates next Tuesday (October 21).



Fig 1



Fig 2

Inspector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep.