

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	677			
Project working days no.	887			
Date	10/20/2008			
Inspectors Hours	Start	06:30	Stop	17:30
Shift Hours	Start	06:30	Stop	15:30

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Truss A & B erections
Weather	HI: 63 F Low: 50 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continued to assemble the north panel of the truss. Bolts are snug-tightened and pretensioned using impact wrench.
 - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.
- Note
 - Spoke to Mark Vilcheck regarding different aggregate size (see October 16, 2008 diary). It turns out that the aggregate used can be considered as 1" based on Caltrans spec.
 - Sent the concrete request form to San Mateo Lab for 10/21/08 concrete pour (C3 and C4 pile caps).
 - 2 1/2 hours O.T.



Fig 1



Fig 2

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep