

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **665**
Project Work Day No. **875**
Date **10/08/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time							Name	Contractor
		1										
		BERTH - 7										
		For list of laborers and equipments please see Saman's report										
		E2 - FOOTING										
1		Foreman		8 2						Ben Neal	ABF	
1		Pile Driver		8 2						Allan Briny	ABF	
1		Pile Driver		8 2						Luke Pualk	ABF	
1		apprentice		8 2						Jamal Whitney	ABF	
1		apprentice		8 2						Morisio Motoya	ABF	
1		Pile Driver		8 2						Ed Mendosa	ABF	
1		Foreman		4						Robert Bognaes	Regional Steel	
1		Iron worker		8 2						Juan Serano	Regional Steel	
1		Iron worker		8 2						Jose Cervantes	Regional Steel	
1		Iron worker		8 2						Jose Juarquie	Regional Steel	
1		Iron worker		8 2						Jorge Lopez	Regional Steel	
1		Iron worker		8 2						Roberto Berber	Regional Steel	
1		Iron worker		8 2						Ronaldo Vasquez	Regional Steel	
1		Iron worker		8 2						Jon Van Brusslen	Regional Steel	
1		Crane Operator		8 2						Kevin Fitzgerald	ABF	
1		Oiler		8 2						David Bian	ABF	
1		Crane Operator		8 2						Mark Mom	ABF	
		Oiler		8 2						Kavin Alger	ABF	
1		Deck Engineer		8 2						Ryan Oku	ABF	
1		Laborer		8 2						Byron Contreras	ABF	
1		Compressor								ingersolrand	ABF	
2		D.B. Crane								Manitowoc	ABF	
1		Skiff							idle	Lobell	ABF	
1		Flexy float									ABF	
1		Barge								Westar 1	ABF	
2		Welding Machine							1 idle	Lincoln	ABF	
2		Generator								25 KW	ABF	

REC'D 08 OCT 30 #007456

Weather: Overcast 65 F

Description of Operation:

Berth - 7

1. For activities at berth 7 please see Samam Sohielifard report.
2. I attended Team Concrete Meeting at 8:00 am.

E2 Footing

1. Installing of second layer of # 25 T headed bars, with 2 iron workers, continued till 10.00 am this morning.
2. Installing bundle # 43 bars according to RFI 1945 R2.
3. Torquing # 43 bars by Roberto berber.
4. Running pipes for concrete thermal control system continued in cross beam.
5. Installing template on top of high tension rod's ducts at E2 West.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou


Trans Engineer (C)/Asst. Struct. Rep