

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 670  
Project Work Day No. 880  
Date 10/13/2008  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1 BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
1		Foreman		8 2												Ben Neal	ABF
1		Pile Driver		8 2												Allan Briny	ABF
1		Pile Driver		8 2												Luke Pualk	ABF
1		Pile Driver		8 2												Jason Matlock	ABF
1		Foreman		8 2												Terry Cronk	ABF
1		apprentice		8 2												Jamal Whitney	ABF
1		apprentice		8 2												Morisio Motoya	ABF
1		Pile Driver		8 2												Ed Mendosa	ABF
1		Crane Operator		8 2												Kevin Fitzgerald	ABF
1		Iron worker		8												Daniel Gomez	Regional Steel
1		Iron worker		8												Jose Juarquie	Regional Steel
1		Iron worker		8												Jorge Lopez	Regional Steel
1		Iron worker		8												Jose Cervantes	Regional Steel
1		Iron worker		5												Juan Serano	Regional Steel
1		Iron worker		5												Roberto Berber	Regional Steel
1		Iron worker		8												Jose torres	Regional Steel
1		Iron worker		8												Jon Van Brusslen	Regional Steel
1		Iron worker		3												Edvardo Sanches	Regional Steel
1		Crane Operator		8 2												Mark Mom	ABF
		Oiler		8 2												Kavin Alger	ABF
1		Deck Engineer		8 2												Ryan Oku	ABF
1		Laborer		8 2												Byron Contreras	ABF
1		Compressor														ingersolrand	ABF
2		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF

REC'D 08 OCT 13 007470

	2	Welding Machine									1 idle	Lincoln	ABF
	2	Generator										25 KW	ABF

**Weather:** Clear 65 F

**Description of Operation:**

**Berth – 7**

1. For activities at berth 7 please see Saman's report.

**E2 Footing**

1. Running pipes for concrete thermal control system continued in cross beam.
2. Installing support for short high tension rod ducts for shear key inside the column cages.
3. installing short high tension rod ducts at midst of E2 East column cages.
4. 6 iron workers were setting # 43 bars at East of cross beam according to RFI 1495 R2.
5. 2 iron workers started installing # 25 horizontal bars At flared section of E2 East section of cross beam.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep