

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **671**
Project Work Day No. **881**
Date **10/14/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

PROJECT 08 OCT 50 #007471

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time									Name	Contractor
		1												
		BERTH - 7												
		For list of laborers and equipments please see Saman's report												
		E2 - FOOTING												
1		Foreman		8	2							Ben Neal	ABF	
1		Pile Driver		8	2							Allan Briny	ABF	
1		Pile Driver		8	2							Luke Pualk	ABF	
1		Pile Driver		8	2							Jason Matlock	ABF	
1		Foreman		8	2							Terry Cronk	ABF	
1		apprentice		8	2							Jamal Whitney	ABF	
1		apprentice		8	2							Moriso Motoya	ABF	
1		Pile Driver		8	2							Ed Mendosa	ABF	
1		Crane Operator		8	2							Kevin Fitzgerald	ABF	
1		Iron worker		8	2							Daniel Gomez	Regional Steel	
1		Iron worker		8	2							Jose Juarque	Regional Steel	
1		Iron worker		8	2							Jorge Lopez	Regional Steel	
1		Iron worker		8	2							Jose Cervantes	Regional Steel	
1		Iron worker		5	2							Juan Serano	Regional Steel	
1		Iron worker		5	2							Roberto Berber	Regional Steel	
1		Iron worker		8	2							Jose torres	Regional Steel	
1		Iron worker		8	2							Jon Van Brusslen	Regional Steel	
1		Iron worker		8	2							Regis Garcia	Regional Steel	
1		Iron worker		8	2							Edvarado Sanches	Regional Steel	
1		Crane Operator		8	2							Mark Mom	ABF	
		Oiler		8	2							Kavin Alger	ABF	
1		Deck Engineer		8	2							Ryan Oku	ABF	
1		Laborer		8	2							Byron Contreras	ABF	
1		Compressor										ingersolrand	ABF	
2		D.B. Crane										Manitowoc	ABF	
1		Skiff									idle	Lobell	ABF	
1		Flexy float											ABF	

1	Barge											Westar 1	ABF
2	Welding Machine										1 idle	Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Clear 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Saman's report.

E2 Footing

1. Running pipes for concrete thermal control system continued in cross beam.
2. Installing support for short high tension rod ducts for shear key inside the column cages at E2 West.
3. Installing hose from base of high tension rod ducts for grouting.
4. 6 iron workers and 1 lead worker were setting # 43 bars at East of cross beam according to RFI 1495 R2.
5. 3 iron workers installing # 25 horizontal bars At flared section of cross beam.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep