

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 674
Project Work Day No. 884
Date 10/17/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

REC'D 08 OCT 30 #007474

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1 BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
1		Foreman	8	2												Ben Neal	ABF
1		Pile Driver	8	2												Allan Briny	ABF
1		Pile Driver	8	2												Luke Pualk	ABF
1		Pile Driver	8	2												Jason Matlock	ABF
1		apprentice	8	2												Jamal Whitney	ABF
1		apprentice	8	2												Morisio Motoya	ABF
1		Pile Driver	8	2												Ed Mendosa	ABF
1		Crane Operator	8	2												Kevin Fitzgerald	ABF
1		Iron worker	8													Daniel Gomez	Regional Steel
1		Iron worker	8													Jose Juarque	Regional Steel
1		Iron worker	8													Robert Berber	Regional Steel
1		Iron worker	8													Jorge Lopez	Regional Steel
1		Iron worker	8													Jose Cervantes	Regional Steel
1		Iron worker	5													Juan Serano	Regional Steel
1		Iron worker	8													Jose torres	Regional Steel
1		Foreman	8													Robert Bognaes	Regional Steel
1		Iron worker	8													Regis Garcia	Regional Steel
1		Iron worker	8													Edvardo Sanches	Regional Steel
1		Crane Operator	8	2												Mark Mom	ABF
1		Oiler	8	2												Kavin Alger	ABF
1		Oiler	8	2												Doug Greene	ABF
1		Deck Engineer	8	2												Ryan Oku	ABF
1		Laborer	8	2												Byron Contreras	ABF
1		Compressor														Ingersolrand	ABF
2		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF

1	Barge											Westar 1	ABF
2	Welding Machine									1 idle		Lincoln	ABF
2	Generator											25 KW	ABF

Weather: clear 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Saman's report.

E2 Footing

1. Running pipes for concrete thermal control system continued in cross beam.
2. Inserting sealing plugs inside the high-tension rod ducts at E2 East.
3. Installing permanent template on top of high-tension rods ducts at E2 East.
4. 5 ironworkers and foreman were setting # 43 bars of cross beam according to RFI 1495 R2.
5. Installing # 25 vertical bars at flared section of cross beam by 4 ironworkers.
6. Cutting soffit deck's plywood for placing boom for concrete pour.
7. Checking the welds under soffit deck for possible defects.
8. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep