

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **678**
Project Work Day No. **888**
Date **10/21/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
	1	Foreman		8	2											Ben Neal	ABF
	1	Pile Driver		8	2											Allan Briny	ABF
	1	Pile Driver		8	2											Luke Pualk	ABF
	1	Pile Driver		8	2											Jason Matlock	ABF
	1	apprentice		8	2											Jamal Whitney	ABF
	1	apprentice		8	2											Morisio Motoya	ABF
	1	Pile Driver		8	2											Ed Mendosa	ABF
	1	Crane Operator		8	2											Kevin Fitzgerald	ABF
	1	Iron worker		8												Daniel Gomez	Regional Steel
	1	Iron worker		8												Jose Juarque	Regional Steel
	1	Iron worker		8												Robert Berber	Regional Steel
	1	Iron worker		8												Jorge Lopez	Regional Steel
	1	Iron worker		8												Jose Cervantes	Regional Steel
	1	Iron worker		5												Juan Serano	Regional Steel
	1	Iron worker		8												Jose torres	Regional Steel
	1	Foreman		8												Jon Van Brusselen	Regional Steel
	1	Iron worker		8												Edvardo Sanches	Regional Steel
	1	Crane Operator		8												Mark Mom	ABF
	1	Oiler		8												Kavin Alger	ABF
	1	Oiler		8	2											Doug Greene	ABF
	1	Deck Engineer		8	2											Ryan Oku	ABF
	1	Laborer		8	2											Byron Contreras	ABF
	1	Compressor														ingersolrand	ABF
	2	D.B. Crane														Manitowoc	ABF
	1	Skiff												idle		Lobell	ABF
	1	Flexy float															ABF
	1	Barge														Westar 1	ABF

REC'D-08 OCT-30 #007476

	2	Welding Machine									1 idle	Lincoln	ABF
	2	Generator										25 KW	ABF

Weather: Clear 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Saman's report.

E2 Footing

1. Running pipes for concrete thermal control system continued in cross beam.
2. Testing cooling pipe system with pressurized air.
3. Installing # 32 vertical bar to support # 43 and # 57 bars at upper part of mid section of cross beam.
4. Installing # 25 vertical bars at flared section of cross beam at E2 west.
5. Inserting T and L bars inside column cages at E2 East.
6. Setting Pt duct for Path 3 started today.
7. Installing # 57 bars on top of third row of # 25 T headed bars started today.
8. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep