

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No **680**  
Project Work Day No. **890**  
Date **10/23/2008**  
Shift Hours Start **6:30** Stop **5:00**  
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

RECT-08 DCT-BO #007478

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											Name	Contractor
		1														
		<b>BERTH - 7</b>														
		For list of laborers and equipments please see Saman's report														
		<b>E2 - FOOTING</b>														
	1	Foreman		8	2										Ben Neal	ABF
	1	Pile Driver		8	2										Allan Briny	ABF
	1	Pile Driver		8	2										Luke Pualk	ABF
	1	Pile Driver		8	2										Jason Matlock	ABF
	1	apprentice		8	2										Jamal Whitney	ABF
	1	apprentice		8	2										Morisio Motoya	ABF
	1	Pile Driver		8	2										Ed Mendosa	ABF
	1	Pile Driver		8	2										Carl Nisley	ABF
	1	Pile Driver		8	2										Richard yambao	ABF
	1	Pile Driver		8	2										Harry Wheat	ABF
	1	Pile Driver		8	2										Leo Vega	ABF
	1	Foreman		8	2										Kim Jon	ABF
	1	Crane Operator		8	2										Terry Cronck	ABF
	1	Iron worker		8											Kevin Fitzgerald	ABF
	1	Iron worker		8											Daniel Gomez	Regional Steel
	1	Iron worker		8											Jose Juarque	Regional Steel
	1	Iron worker		8											Regis garcia	Regional Steel
	1	Foreman		8											Jon Van Brusselen	Regional Steel
	1	Iron worker		8											Robert Berber	Regional Steel
	1	Iron worker		8											Jorge Lopez	Regional Steel
	1	Iron worker		8											Jose Cervantes	Regional Steel
	1	Iron worker		5											Juan Serano	Regional Steel
	1	Iron worker		8											Jose torres	Regional Steel
	1	Iron worker		8											Edvardo Sanches	Regional Steel
	1	Crane Operator		8											Mark Mom	ABF
	1	Oiler		8											Kavin Alger	ABF
	1	Oiler		8	2										Doug Greene	ABF

1	Deck Engineer		8	2							Ryan Oku	ABF
1	Laborer		8	2							Byron Contreras	ABF
1	Compressor										ingersolrand	ABF
2	D.B. Crane										Manitowoc	ABF
1	Skiff									idle	Lobell	ABF
1	Flexy float											ABF
1	Barge										Westar 1	ABF
2	Welding Machine								1 idle		Lincoln	ABF
2	Generator										25 KW	ABF

**Weather:** Clear 65 F

**Description of Operation:**

**E2 Footing**

1. Erection of forms ( drilling holes through form's timbers for insertion of tying coil rods) for flared section of cross beam at E2 East.
2. Installing # 25 vertical bars at flared section of cross beam at E2 west.
3. Installing # 57 and # 43 bars on top of third row of # 25 T headed bars continued today.
4. Torquing # 57 and # 43 bars by Roberto Berber.
5. Splicing extension for shear key rod's duct at E2 East.
6. Erection of pedestrian bridge is completed.
7. Installing pipes for thermal cooling system.
8. Cad welding of copper plates with earthing wires by ABF's electricians.
9. Building of steps for Pedestrian bridge.
10. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou \_\_\_\_\_ Trans Engineer (C)/Asst. Struct. Rep \_\_\_\_\_