

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **681**
Project Work Day No. **891**
Date **10/24/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										IDLE OR DOWN	REMARKS	Name	Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time													
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
	1	Foreman		8 2												Ben Neal	ABF
	1	Pile Driver		8 2												Allan Briny	ABF
	1	Pile Driver		8 2												Luke Pualk	ABF
	1	Pile Driver		8 2												Jason Matlock	ABF
	1	apprentice		8 2												Jamal Whitney	ABF
	1	apprentice		8 2												Morisio Motoya	ABF
	1	Pile Driver		8 2												Ed Mendosa	ABF
	1	Pile Driver		8 2												Carl Nisley	ABF
	1	Pile Driver		8 2												Richard yambao	ABF
	1	Pile Driver		8 2												Harry Wheat	ABF
	1	Foreman		8 2												Leo Vega	ABF
	1	Pile Driver		8 2												Kim Jon	ABF
	1	Foreman		8 2												Terry Cronck	ABF
	1	Crane Operator		8 2												Kevin Fitzgerald	ABF
	1	Iron worker		8												Daniel Gomez	Regional Steel
	1	Iron worker		8												Jose Juarque	Regional Steel
	1	Iron worker		8												Regis garcia	Regional Steel
	1	Foreman		8												Robert Bognaes	Regional Steel
	1	Iron worker		8												Jon Van Brusselen	Regional Steel
	1	Iron worker		8												Jorge Lopez	Regional Steel
	1	Iron worker		8												Jose Cervantes	Regional Steel
	1	Iron worker		5												Juan Serano	Regional Steel
	1	Iron worker		8												Jose torres	Regional Steel
	1	Iron worker		8												Edvarado Sanches	Regional Steel
	1	Crane Operator		8												Mark Mom	ABF
	1	Oiler		8												Kavin Alger	ABF
	1	Oiler		8 2												Doug Greene	ABF

REC'D 08 OCT 30 #007479

1	Deck Engineer		8	2								Ryan Oku	ABF
1	Laborer		8	2								Byron Contreras	ABF
1	Compressor											ingersolrand	ABF
2	D.B. Crane											Manitowoc	ABF
1	Skiff										idle	Lobell	ABF
1	Flexy float												ABF
1	Barge											Westar 1	ABF
2	Welding Machine										1 idle	Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Clear 65 F

Description of Operation:

E2 Footing

1. Erection of forms (drilling holes through form's timbers for insertion of tying coil rods) for flared section of cross beam at E2 East.
2. Installing # 57 and # 43 bars on top of third row of # 25 T headed bars continued today.
3. Torquing of # 57 and # 43 bars by Roberto Berber.
4. Insertion of T bars inside the column cages at E2 West.
5. Splicing extension for shear key rod's duct at E2 East
6. Installing pipes for thermal cooling system.
7. Building of steps for Pedestrian Bridge.
8. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep _____