

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 657  
Project Work Day No. 867  
Date 10/08/2008  
Shift Hours Start 7:00 Stop 3:30  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman									8	Terry Cronk	ABF E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer										Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron	ABF New Hire
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	8									Kenneth Reynolds	ABF
18	1	Labor	8									Joseph Ruiz	ABF new hire
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W										Crane	ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Fogg/Cloudy Morning, wind low to high, High 69 F Low 60 F.

**Description of Operation:**

ABF is continuing working on installation of block outs and Bearing Plates for pour 4.

ABF continues working on Pours 4 and 5.

ABF continues installing the remaining vertical PT bars at the Hinge K south location.

ABF has started installing Thermal Control Piping for Pour in coordination with Iron workers.

The Ironworkers are installing #19 vertical rebars along the south wall of Pour 4.

The Ironworkers continue installing the horizontal #19 bars on the south wall.

The iron workers installing #25 vertical bars on the west wall, north of Hinge K and up the slope.

ABF/Patten continue relocating the Stair Tower.

ABF received 2 truck loads of Temporary Tower E-line Truss parts.

ABF was informed in the concrete meeting this morning that RSC is planning to install #25 rebars by modifying and these may not be in compliance with standard practices.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for west side for the Temporary Towers A and B. They are waiting for parts for Truss on E-line. No work on Temporary Tower A and B.
- (d) Attended Concrete Meeting at 8 AM.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep