

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 664
Project Work Day No. 874
Date 10/15/2008
Shift Hours Start 7:00 Stop 3:30
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman									8	Terry Cronk	ABF E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron	ABF New Hire
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	8									Kenneth Reynolds	ABF
18	1	Labor	8									Joseph Ruiz	ABF new hire
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W										Crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Dark but clear Morning, wind low to high, High 69 F Low 59 F.

Description of Operation:

ABF started working on installation of block outs and Bearing Plates for pour 5.

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars up to the bottom of the OBG configuration.

The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.

The ironworkers are installing the longitudinal ducts 15B through 29B as shown in Sec A-A of Drawing 470 for pour 4. They are starting on the west side under the Hinge K and proceeding eastward.

ABF is installing the Thermal Control Piping inside the rebars installed so far.

ABF received a truck load of rebars. Shipping No S00697, weight 9983 KG, #43 and #25 rebars.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) Attended 8 AM Concrete Meeting at 8 AM.

Inspector:

Lalit Mathur *(Signature)* Trans Engineer (D)/Asst. Struct. Rep