

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 665
Project Work Day No. 875
Date 10/16/2008
Shift Hours Start 7:00 Stop 3:30
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel						IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman								8	Terry Cronk	ABF E2
2	1	Pile Driver	8								Tony Crieghton	ABF
3	1	Pile Driver	8								George Mcneil	ABF
4	1	Laborer	8								Jose Molina	ABF
5	1	Laborer	8								Rigiberto Campos	ABF
6	1	Pile Driver J/M	8								Audre Hudson	ABF
7	1	Pile Driver/Welder	8								Henry Wheat	ABF
8	1	Elevator Operator	8								Howard Schroyer	ABF
9	1	Pile Driver Foreman	8								Nigel Lohse	ABF
10	1	Pile Driver	8								Aaron	ABF New Hire
11	1	Pile Driver	8								Andrew Adams	ABF
12	1	Pile Driver	8								Kurt Chaisson	ABF
13	1	Pile Driver	8								Jesse Johnasen	ABF
14	1	Crane Operator	8								Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8								Ross Scott	ABF
16	1	Pile Driver	8								Abasi Delley	ABF
17	1	Pile Driver	8								Kenneth Reynolds	ABF
18	1	Labor	8								Joseph Ruiz	ABF new hire
		Iron workers									Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W									Crane	ABF
	1	1" Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8									ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

REC'D 08 OCT 30 #007501

1	MQ Whisper Watt 7000 549-20-4044											8		ABF
1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044													ABF
1	Genie 541-4000N Flood Lights 536-40-4839													ABF
1	Genie 541-4000N Flood Lights 536-40-4843													ABF
1	Genie 541-4000N Flood													ABF
1	Genie 541-4000N Flood	8												ABF deck power
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	8												ABF
1	Elevator	8												ABF

Weather: Dark but clear Morning, wind low to high, High 69 F Low 59 F.

Description of Operation:

ABF started working on installation of block outs and Bearing Plates for pour 5.

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars up to the bottom of the OBG configuration.

The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.


The ironworkers are installing the longitudinal ducts 15B through 29B as shown in Sec A-A of Drawing 470 for pour 4. They are starting on the west side under the Hinge K and proceeding eastward.

ABF is installing the Thermal Control Piping inside the rebars installed so far.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) Attended 8 AM Safety Meeting followed by Gary Pursell's Staff Meeting.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep