

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 678
Project work day: 888
Date the Shift Began: 10/21/08
 NIGHTWORK TUESDAY
Shift Hrs Start 7:00 Stop 17:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	Weather: clear/warm
Remark: ironwork/formwork	Hi 76F/Lo 48F

Description of Operation:
ABF - continued to work on forms
RPS - continued to place ironwork (verticals)

HOURS - ITEM NO.							CONTRACTORS			
ITEM NO. >>	34	38	38	48	133		Prime	American Bridge / Fluor JV	(P)	
							Sub #1	Regional	(1)	
							Sub #2		(2)	
							Sub #3		(3)	
							Sub #4		(4)	
							Sub #5		(5)	
EQUIPMENT AND/OR LABOR:							REMARKS			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)					Name	Classification		Prime / Sub
		RT	RT	OT	RT	RT			< RT/OT	

For ABF equipment/personnel hours, please see Pamela Gagnier's and Lalit Mathur's diaries.

ABF stripped the forms for their mock-up for E2. There appears to be no rock pockets; though there are bug holes around the perimeter about 6 inches from the bottom.
ABF continues to weld on the outside of the forms, where the cable will wrap around the southwest corner of the cap beam (DSC02574).
RPS continued to place verticals; several of them are not tied. For now they are just placing them in the specified bays and are slowly tie-ing them from below with one of their crew crawling inside.
RPS has resumed use of the crane on the west side. Yesterday they shut down because Caltrans safety did not allow the crane to come within a certain distance to the elevator tower. Today, they still came within inches of the tower but they have continuous observation and precautions when doing this. Steel is regularly checked. Foreman was told that ironwork on the south face (DSC02585) had some clearance issues and acknowledges the issue.

Pictures were taken of the steel in the southwest corner (DSC02586) to show the designer of the congestion and to demonstrate that RPS is having a hard time putting some of the ironwork in.



REC'D - 08 NOV - 04 #007525

I helped Song (CT) on a concrete pour at Temporary Towers at the bottom of YBI/Torpedo building between 1100 and 1300, making cylinders.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

David Chung
David Chung

TE/CT
Title