

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
**BY WILLIAM SHEDD**

**File 46**

**Date: 11/02/08 through 11/08/08**

**SELF-ANCHORED SUSPENSION (04-0120F4)**

**Gary Pursell / Rick Morrow**

Time Elapsed – 36%  
Completed – 35%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion – Spring 2013

Days up to October 20, 2008: 887  
Original Contract Days: 2,490  
CCO days up to October 20, 2008: 30  
Percent Work Completed to date: 35% (CAS)  
Total Amount paid to contractor (up to October 20, 2008):  
Bid Items: \$272,452,553.20  
CCO's: \$14,351,087.00  
MOH: \$50,114,812.85  
Total Mobilization: \$215,000,000.00 (paid under CCO 20)  
Total Work Completed to Date: \$502,073,762.93 (without MOH).  
Total Amount Paid to Contractor to Date: \$552,188,575.78 (including MOH).  
Original Contract Bid Amount: \$1,434,085,935.00

**STATUS OF WORK:**

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" to "D", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2021 received - 2007 (99%) responded
- Working Drawing Submittals: 2441 received - 2330 (95%) responded

Field/Marine work

- Pier W2 – Continue installation of rebar, PT blockouts, thermal control pipe system and embeds for pour #4 scheduled on November 7<sup>th</sup> and pour #5 scheduled on December 12<sup>th</sup>.
- Pier E2 – Continue installation of forms and thermal control pipe system for concrete pour scheduled December 5<sup>th</sup>.
- Temp Towers – Pile driving at TT "F" eastbound continues as scheduled.
- 

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 1 thru Lift 8 for plates and segment assemblies.
- Tower – Fabrication for Lift 1 and Lift 2 diaphragm and skin plates continues.
- Shearleg Boom Crane – Fabrication is ongoing. Parts assembly and installation continues on the Barge.
- Shipment of TT "D", TT "F" and TT "G" including trusses for TT "C", are scheduled for December 15<sup>th</sup>.

Steel Fabrication (Other Facilities)

- E2 pre-stressing steel system fabrication continues.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Fabrication of Temporary Towers and truss members continues. TT "C" for east line is scheduled to arrive November 16<sup>th</sup>. Shipment of driving frames for TT "F" west line is scheduled on November 24<sup>th</sup>.

**ASSISTANT RE'S DAILY REPORTS:**

REC'D \*08 NOV-10 #007507

**Monday, November 3, 2008**

- Mostly rain

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 11-08-08

- I attended the meeting to discuss the bike path lights and feeds for the OTD contract. Notes are in my file.
- I sorted through my papers and cleaned my office.
- I had discussions with Don regarding the Schedule and Claims situations.
- I discussed the possibility of a China trip with Mike T. Pursell sent an email to Ken T requesting approval for Mike to travel with Doug and me.

**Tuesday, November 4, 2008**

- Mostly clear and mild.
- I reviewed the open MEP issues.
- I chaired the owner / designer MEP meeting to review and status all of the open issues. Notes are in my file.
- I attended the MEP meeting with ABF where we followed Chris' agenda. Notes are in my file.

**Wednesday, November 5, 2008**

- Clear and mild.
- I cleaned up my desk tops and archived emails.
- I set up my mileage plus with united and got my plane ticket to China.
- I discussed NOPC 1 with Don, Sam Choy, and Chris B. regarding Anna's time. Chris will discuss with Anna and get back to me.
- I discussed the need to get a couple of cco memos drafted and Sandy and Sam and I will work on em tomorrow.
- I hosted the China call meeting. Notes are on my agenda.
- I reviewed the COSP with Gary and finalized the Skyway section.

**Thursday, November 6, 2008**

- Mostly clear.
- I attended the Senior meeting and gave the status of my obligations.
- Emailed Shindler and requested him to get accommodations at the Marriott in China.
- I continued to procure the items requested for China.
- Bassone emailed that Anna is ok with the figure that has been submitted for nopc 1. I discussed with don and Pursell.


**Friday, November 7, 2008**

- Clear and mild.
- I attended the MEP CCO meeting. Notes are on the agenda.
- I worked on the Code of Safe Practices (COSP) for work on elevated areas. I discussed with Gary P.
- I attended the Fiber Optic meeting for the corridor, hosted by Saeed, who will check on the use of dividers and inter-ducts in the cable trays.
- I attended the Light Pole meeting.
- I worked on emails and diaries in the evening at home.
- I emailed Hulsebus and Saeed regarding equipment type identification needed from Sean Coughlin.
- I resent emails to PB and TYL to get them to revise their sketches from ATP's to make them suitable for CCO 99.
- I continued to procure the items requested for China.

**Saturday and Sunday, November 1 & 2, 2008**

- No MEP work planned

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 11-08-08



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER