

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
 04-SF-80-13.2/13.9 04-0120F4
 SFOBB SAS
 San Francisco Co. in San Francisco
 Fm 0.6 km to 1.3 km East of Yerba Buena
 Tunnel East Portal

Report No. 7-day const. cal.: 660
Project work day: 870
 Date the Shift Began: 10/3/08
 NIGHTWORK FRIDAY
 Shift Hrs Start 6:30 Stop 17:00
 Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: E2 Cross Beam	Weather: overcast
Remark: ironwork/cooling pipes	Hi 69F/Lo 60F

The sandjacks under the FW pipe posts are being covered with plastic as I had requested yesterday (DSC02477).
 I found another rigging strap/choke that was damaged and brought it to the attention of Jon (RPS foreman) and he put it out of commission (DSC02478).
 ABF has begun to drill holes for the cooling pipes in the thermal control plan (DSC02480).
 RPS has started to profile the prestressing ducts, starting at the north end of the cross beam. They continue to place transverse #57 bars. They have also repaired the duct described in yesterday's diary.



Materials:

Insp. Hrs.	INTERMITTENT INSPECTION
REG: 8.0	
OT:	


 David Chung

TE/CT
 Title