

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation							WEATHER	Clear
Temporary Towers Foundation C								
			HOURS - ITEM NO.					
<b>EQUIPMENT AND/OR LABOR:</b>			REGULAR	OT	DT	RENTAL	Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						REMARKS
	1	Brain Osullivan (Project Engineer)	8	4				
	1	Ernie Hamilton	8	4				
261-45-5018	1	644-J John Deere Front Loader	8	4				
<b>DRILL TECH</b>								
Drill Rig	1	Driller Bauer model 24 -H	8	4				
	3	Light Towers	8	4				
RT-760 E	1	Crane (Groove RTC)	8	4				
AC-19	1	Air Compressor	8	4				
	1	Ford F450 Truck	8	4				
	1	Ford F250 Truck	8	4				
	1	Dodge Ram 3500 Truck	8	4				
	1	Brad Midleton (Labor)	8	4				
	1	Erick Iguera (labor)	8	4				
	1	Raul melgoza (Operator)	8	4				
	1	Gerado Trujillo (Labor)	8	4				
	1	Pete Levitt	8	4				
<b>EARTH MECHANICS INC.</b>								
	1	Myo Heine	8	4				

REC'D 08 NOV 17 #007641

- Started at 6:30 AM at the field to monitor the construction progress.
- There were some water on CIDH 108 and contractor pumped out to get ready concrete pour. The first truck came to the field at 6:40 AM total of three trucks for the rat slab of pile cap 1 and 2. The concrete pump had some problem with pump line and was delayed the concrete about 2 hours.
- The CIDH 108 concrete arrived at the site at 9:15 AM. The concrete of the first truck was ok. The second truck and third truck was rejected because of very high slump. The fourth truck came to site at 12:35 PM and the concrete was good. The last truck came to site at 1:00 PM. DCI and Caltrans personal sampled in the middle of the fourth truck and here are the concrete data:
  - Concrete temperature 78 F; Ambient temperature 70 F
  - Slump 6"
  - Sampled 4 cylinders, 2 cylinders for 7 days break and 2 cylinders for 28 days break.
- Picked up 8 cylinders to take to sacramento for testing.
- Finished at 3:00 PM for the day....

<b>R-Rental, C- Contractor</b>	Title: <b>Abdikarim, T Ali (TE Civil)</b>
	Signature: 