

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	686
Project Work Day No.:	896
Date	10/29/008
Inspectors Hours	Start 13:10 Stop 14:10
Shift Hours	07:00 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

Weather: Sunny with mild temperature – Hi 76°F Low 54°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued placement of PVC water-cooling pipes in the southwest and began in placing in the southeast sloped void form region.
- Surveyors' assisted CMC-RS ironworkers with the profile of the CBT-9 through CBT-22 continuity tendons see photo below.
- Continued cleaning the base slab in the pour 4 area.
- Continued placing tie rods in the pour 4 area from the south pour 3 construction joint to the end of the sloped void forms.

CMC-RS

- Began to place #25 vertical ties (hook on one end and a T-Head on the other) in the sloped void form region. Temporary ducts were placed for E-1A through E-8A to assist the placement of these ties.
- Continued placing grillage at the E-30B to E-42B blockouts on the west end of the cap beam.
- Continued to place the PT hairpins per sheet 497S24R1 for E-30B through E-44 at the west blockouts.
- Continued to profile continuity tendon ducts E-1B through E-11B with the assistance of ABF surveyors.
- Began to install flexi-duct for CBT-9 through CBT-22 with the assistance of ABF surveyors.
- Began to place end skin reinforcement for the north end of the cap near W2W.

Office work:

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Attended internal meeting (W2 staff) regarding items to be included in pour 4 and concrete placement.
- Completed second punchlist for pour 4 and sent it via email to Branden Bedwell.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D *08 NOV-18 #007670

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	Oct-29-2008 W2 Cap 001
------------	------------------------

Date:	10-29-08	By Int:	M Bruce
-------	----------	---------	---------

Description: Placement of the flexi-duct for transverse tendons CBT-16 through CBT-22.

File Name:	Oct-29-2008 W2 Cap 002
------------	------------------------

Date:	10-29-08	By Int:	M Bruce
-------	----------	---------	---------

Description: Ironworker seen placing #25 vertical tie in the southwest sloped region. Also cooling pipes placement is seen in this photo.