

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 668
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 878
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/11/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1530

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.										
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Traylor Dutra									Name	Contractor
			8								Terry Murray	
			8								Joe Boracci	
			8								Theo Rohr	
			8								Todd Labar	
			8								Ventura Ochoa	
			8								Gilbert Moya	
			8								Dan Vega	
			8								Adam Price	
			8								Lee Tacker	
			8								Travis Logsdon	
			8								Robert Utley	
			8									
			8									
			8									

REC'D JOB NOV 19 #007710

**Description of Operation:**

The crew of the DB-5 is continuing to assemble the driving frame for Tower F, East line / South node. There are workers drilling holes with the magnetic drills and placing bolts in the holes. The locations are on the attached sheet. There is a welding inspector on site too by the name of Andrew Coffman from Smith Emery. He performed the magnetic particle testing for the jacking lugs that were attached to the plumb piles today. See the attached for the one done today.


A drill bit broke off in one of the holes on the northeast box splice section, on the top. It is noted on the attached sheet.

During the drilling for the bolt holes, the shavings are falling on containments to prevent them from falling into the water. When drilling is finished at a location, the shavings that did not make it onto the containment are vacuumed up.

OVERTIME: Accrued 9.5 hours of overtime observing the contractors Saturday operations at Pier 7.

**Inspector:**

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.