

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 684
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 894
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/27/2008

Weather: Partly cloudy and warm

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Traylor Dutra											

RECT-08 NOV-19 #007722

Description of Operation:

The welding of the pile connection plates for the plumb piles of the South node of the Temporary Tower F driving frame was completed during the Saturday night shift. Today, the crew performed some pile re-handling as well as place friction collars around the bottom of the plumb piles in preparation for grouting tomorrow.

I spoke with Bill O'Sullivan in the afternoon concerning the grouting operation tomorrow at the Tower F plumb piles. Mark Vilcheck and I informed Robert Wong, from SWPPP, there is to be grouting tomorrow at Tower F and that the containment is to be identical to what they did at Tower D. He said this was acceptable, as long as they did not deviate from what they did at Tower D. This is acceptable because the sleeves of the plumb piles at Tower F are above the high tide water level. In fact, at a high tide of about 6', the water enters the inside of the annular space for a short time. They will grout as the high tide recedes, allowing workers to access the second containment and prevent any leakage of grout into the bay water.

Gina Rizzardo observed the days operations and will have the diary.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.