

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 685
Project Work Day No. 895
Date 10/05/2008
Shift Hours Start 7:00 Stop 3:30
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF E2 most
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcnell	ABF off
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rigiberto Campos	ABF
6	1	Pile Driver J/M	8											Audre Hudson	ABF
7	1	Pile Driver/Welder											8	Henry Wheat	ABF off
8	1	Elevator Operator	8											Howard Schroyer	ABF
9	1	Pile Driver Foreman	8											Nigel Lohse	ABF
10	1	Pile Driver	8											Aaron Gilpatrick	ABF off
11	1	Pile Driver											8	Andrew Adams	ABF off
12	1	Pile Driver	8											Kurt Chassion	ABF
13	1	Pile Driver	8											Jesse Johnasen	ABF
14	1	Crane Operator	8											Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8											Ross Scott	ABF
16	1	Pile Driver	8											Abasi Delley	ABF
17	1	Pile Driver	8											Kenneth Reynolds	ABF
18	1	Labor	8											Joseph Ruiz	ABF
		Iron workers												Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W												Crane	ABF
	1	1 st Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental, deck
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007													ABF

REC'D 08 NOV 19 400735

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Clear sunny morning, wind low to high, High 60F Low 50F.

Description of Operation:

ABF continues cleaning work on Pour 4. They are now concentrating on Thermal Control Piping. The plastic piping are being connected to in & out manifolds. There are 69 loops installed.

ABF tested the 1st set of piping today.

ABF is spraying the Foam Insulation on the outside of the South Wall for Thermal Control Piping.


RSC is installing remaining rebars and working on the punch list for rebars and ducts.

RSC is installing rebars in the Pour 5 area.

ABF/RSC received a truckload of rebars for Pour 5, Shipping Order NO S01131, total weight 14118 KG.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) Attended Concrete Meeting at 8 AM. The Pour 4 is scheduled for November 7 starting at 10 PM.

Lalit Mathur, P.E. 

Trans Engineer (D)/Asst. Struct. Rep