

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 686
Project Work Day No. 896
Date 10/06/2008
Shift Hours Start 7:00 Stop 3:30
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN			DESCRIPTION (Of Equipment or Labor)										Name
	1	1	Gen. Foreman									8	Terry Cronk	ABF E2 most
	2	1	Pile Driver	8									Tony Crieghton	ABF
	3	1	Pile Driver	8									George Mcneil	ABF off
	4	1	Laborer	8									Jose Molina	ABF
	5	1	Laborer	8									Rigiberto Campos	ABF
	6	1	Pile Driver J/M	8									Audre Hudson	ABF
	7	1	Pile Driver/Welder									8	Henry Wheat	ABF off
	8	1	Elevator Operator	8									Howard Schroyer	ABF
	9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
	10	1	Pile Driver	8									Aaron Gilpatrick	ABF off
	11	1	Pile Driver									8	Andrew Adams	ABF off
	12	1	Pile Driver	8									Kurt Chaisson	ABF
	13	1	Pile Driver	8									Jesse Johnasen	ABF
	14	1	Crane Operator	8									Scott Jefferey	ABF
	15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
	16	1	Pile Driver	8									Abasi Delley	ABF
	17	1	Pile Driver	8									Kenneth Reynolds	ABF
	18	1	Labor	8									Joseph Ruiz	ABF
			Iron workers										Tim Greenlee etc	ABF/RSC
	1		Manitower 4100 W										Crane	ABF
	1		1 st Man Lift S-125											Hertz Rental
	1		Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1		Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1		Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1		Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1		MQ Power Generator 220	8										ABF Main power
	1		MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1		MQ Whisper Watt 7000 549-20-4007											ABF

951100#61ADN80-1007736

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Clear sunny morning, wind low to high, High 60F Low 50F.

Description of Operation:

ABF continues cleaning work on Pour 4. They are now concentrating on Thermal Control Piping. The plastic piping are being connected to in & out manifolds. There are 69 loops installed.

ABF tested the 1st set of piping today.

ABF started to run the cooling water through the piping.


ABF finished spraying the Foam Insulation on the outside of the South Wall for Thermal Control Piping.

RSC was not present today.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) The Pour 4 is scheduled for November 7 starting at 10 PM.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep