

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 692
Project Work Day No. 902
Date **10/12/2008**
Shift Hours Start 0.00 Stop 24.00
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN
e														
EQUIPMENT AND/OR LABOR:														
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Pile Driver	12										Tony Crieghton	ABF
3	1	Pile Driver	12										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer											Rigiberto Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder											Henry Wheat	ABF
8	1	Elevator Operator	12										Howard Schroyer	ABF
9	1	Pile Driver Foreman	12										Nigel Lohse	ABF
10	1	Pile Driver	8										Aaron Gilpatrick	ABF
11	1	Pile Driver	8										Andrew Adams	ABF
12	1	Pile Driver	8										Kurt Chaisson	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	12										Ross Scott	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	12										Kenneth Reynolds	ABF
18	1	Labor	8										Joseph Ruiz	ABF
		Iron-workers											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											Crane	ABF
	1	1 st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	24											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												ABF deck

REC'D '08 NOV-19 #007741

Additional Work at or outside of the W2 Site:

- a) The contractor continues to erect trusses for Temporary Towers A & B on E-Line.
- b) Attended concrete meeting at 8 AM.
- There was no word from Schwager on Anchor Head Testing Results. Venkatesh Iyer was in England.
 - CT has to send letter on Continuity Tendon Plate Cover
 - The Pour-4 was generally considered good.
 - ABF has sent a letter regarding Lane Closures for upcoming pour at E2.
 - Jim Davidson mentioned that their QC guy Charles thinks to perform all testing at the Plant instead of at the Job site. Gil said you can do preliminary testing there, but we need to check it the job site.
 - The Thermal Control Plan may end Friday.
 - Pour 5 work has started.
 - E2 Access Plan was discussed including concrete truck capacity of 7 CY vs. 9 YD, use of lane closures and then use of car pool lane, keeping a count of trucks and pay the Toll.
 - There were no outstanding RFIs.
 - Submittal 515 R4 and R5 for Falsework for Placing Boom support calculations was discussed.
 - Schedule: No change.
 - On E2, last panel of Formwork will be placed soon. It was scheduled to be placed yesterday.
 - Cap Beam Forms arrived on Pier 7 yesterday. Leo is working on it.
 - SCC slope was questioned by Gil.
 - Gil suggested that all vertical rods be capped for safety reasons. ABF's safety guy thinks it is not necessary as there are larger bars. CT will get its safety guy review this.
 - ABF has not received its concrete cylinder breaks yet. Charles was not in the meeting.
 - Gil mentioned that some truck drivers were washing the concrete truck with water going inside the pump hopper. Jim mentioned that CONCO was made aware of this.
- c) Received remaining COCs for concrete poured on Friday/Saturday.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep