

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 679
Project working days no. 889
Date 10/22/2008
Inspectors Start 06:30 Stop 17:00
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 75 F Low: 52 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Randle Leslie	8						Foreman (T.D.)
	1	Don Adams	8						O.E. (T.D.)

Description of Operation:

- Daily activity of contractors
 - ABF erected north panel of the truss A-B east line (see Fig 1).
 - T.D. took down forms of C3 and C4 (see Fig 2).
 - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.
- Note
 - Spoke to Randle (T.D. foreman) that curing compound should be sprayed right after removal of forms. He is aware of it and will do it according to Caltrans spec.
 - Notice that the top surfaces of pile caps C3 and C4 are wet. However, there are noticeable cracks (see Fig 3).



Fig 1



Fig 2



Fig 3

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

REC'D *08 DEC-04 #007822