

Job Stamp  
04-0120F4  
SFOBB SAS

Construction Calendar no.	680		
Project working days no.	890		
Date	10/23/2008		
Inspectors	Start	06:30	Stop 17:00
Hours			
Shift Hours	Start	06:30	Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 75 F Low: 52 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Randle Leslie	8						Foreman (T.D.)
	1	Don Adams	8						O.E. (T.D.)

**Description of Operation:**

- Daily activity of contractors
  - ABF connect various transverse beams between north and south panels (see Figs 1 and 2).
  - T.D. continues to take down forms of C3 and C4 (see Fig 2).
  - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.
- Note
  - Spoke to Randle (T.D. foreman) regarding the necessity to spray water to make the top surface wet. He agrees to do it soon.
  - Attend a T.T. design meeting from 15:00.
  - Talk to Mark regarding the reason why we need to have our own calibrated wrench.
  - 1 hour O.T.



Fig 1



Fig 2



Fig 3

Inspector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep. DEC-04 #007823