

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 688
Project working days no. 898
Date 10/31/2008
Inspectors Start 07:20 Stop 15:50
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report


Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 74 F Low: 51 F Rainy and stormy

Equipment and/or labor			Hours - ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
	C	Liebherr LR 1300	8							ABF
006-18-4293	C	Ingresoll Compressor	8							ABF
481-93-6013	R	Gnie Boom lift	8							ABF
544D-10	R	Gradall Forklift	8							ABF
	1	Ed Meyer	8							ABF Foreman
	1	Matt Chamberlain	8							ABF Iron worker
	1	James Sturgeon	8							ABF Iron worker
	1	Serina Lafleur	8							ABF Iron worker
	1	David Lucero	8							ABF Iron worker
	1	Mike Naday	8							ABF Iron worker
	1	Jerry Kubala, Jr.							8	ABF Iron worker
	1	Alex Bartlett	8							ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continued to install walkways.
 - See Mark Vilcheck and Art Pannu's diary for additional contractors' activities and comments.
- Note
 - Informed Ed that Alex and Mike marked bolts after pretensioning and contractor need to prove that all the bolts, Alex and Mike pretensioned, satisfy the minimum requirement.

Inspector:
SeongHyeok Song



Trans Engineer (Civil) / Asst. Struct. Rep

REC'D *08 DEC-04 #007829