

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	701		
Project working days no.	911		
Date	11/13/2008		
Inspectors	Start	07:00	Stop 15:30
Hours			
Shift Hours	Start	06:30	Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	8						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman (erection)
	1	Carlos Valverde	8						ABF Foreman (bolt)
	1	Matt Chamberlain							ABF Iron worker
	1	James Sturgeon							ABF Iron worker
	1	Serina Lafleur							ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Ernesto Fresquez	8						ABF Iron worker
	1	Casey Lux	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF pretensioned bolts (see Figs 1 and 2).
 - Truss members of E3-E4 north panel are on-site (Figs 3 and 4)
 - ABF assembled the north panel (see Fig 3)
 - ABF continue to lift and connect a collar piece of west line (see Fig 5).
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.
- Note
 - Notice that ABF grinded the truss members, which activity results in removal of paints (see Fig 6).
 - Attend a safety meeting from 08:00 to 09:00.
 - Attend a meeting from 15:00 to 16:30

REC'D *08 DEC-04 #007839



Fig 1



Fig 2



Fig 3



Fig 4



Fig 5



Fig 6

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep