

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 685
Project work day: 895
Date the Shift Began: 10/28/08
 NIGHTWORK TUESDAY
Shift Hrs Start 7:00 Stop 17:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	Weather: foggy AM/
Remark: ironwork/formwork	Hi 64F/Lo 55F

Description of Operation:

ABF - continue formwork for pour 4
- continue cooling pipes for pour 4
- continued to place tie-back coil rods

RPS - continue to place ironwork through the diaphragm
- continue to work on tendon profiles with ABF surveyor

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		34	38	38	48	133				
	Prestressing Cast-In-Place Concrete (Pier W2)						IDLE OR DOWN/ ELSEWHERE	Prime American Bridge / Fluor JV (P)		
	Structural Concrete, Bridge					Sub #1 Regional (1)				
	Structural Concrete, Bridge					Sub #2 (2)				
	Bar Reinforcing Steel (Bridge)					Sub #3 (3)				
	Construction Surveying					Sub #4 (4)				
EQUIPMENT AND/OR LABOR:								Sub #5 (5)		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)		RT	RT	OT	RT	RT	REMARKS	Prime / Sub
									Name Classification	
For ABF equipment/personnel hours, please see Pamela Gagnier's and Lalit Mathur's diaries.										

RPS has almost completed the ironwork through the intermediate transverse diaphragm. They continue to adjust grillage ironwork under the Hinge K assembly and in the southwest corner of the pour.

I asked Nigel about whether or not they will have planks down for safe access. He says they will.

In the office, I started labeling the concrete compression cylinders.

REC'D '08 DEC-04 #007874

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION


David Chung

TE/CT
Title