

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	713			
Project Work Day No.:	923			
Date	11/25/2008			
Inspectors	Start	09:30	Stop	10:50
Hours		12:30		13:30
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, subs CMC-RS**

Weather: Partly overcast with cold temperature – Hi 63°F Low 50°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to sandblast pour 4 construction joint.
- Continued placing PVC pipes for the pour 5 thermal control.
- Continued to place tie-rods in the north/south and east/west directions.
- Surveyors assisted RS ironworkers with the placement of the #25 hooked vertical bars in the pour 5 area, CBT-16 to CBT-22 PI layout, and layout for W-1B through W-11B.

CMC-RS

- Continued to place #25 hooked vertical bars in the pour 5 area on the north end of the cap beam.
- Continued to place #25 hooked horizontal ties from the north end of the cap beam to the sloped void forms.
- Continued to place #19 formsavers into the washers at the east bulkhead.
- Continued to place #36 bars on the east end of the cap beam.
- Continued to place grillage, PT hairpins and spirals for W-1B through W-15B at the west wall PT blockouts.
- Installed #43 welded vertical support bars for the #43 transverse tails at the pour 3 construction joint.

Office work:

- Continued to work on surveying software to enable uploading from the DTM-851 to the PC.
- Began to compile surveying data from Thursday November 20th.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name: Nov-25-2008 W2 Cap 003

Date: 11-25-08 By Int: M Bruce

Description: Rebar/PT placement for pour 5 to date looking in southwest direction of the cap beam.

File Name: Nov-25-2008 W2 Cap 004

Date: 11-25-08 By Int: M Bruce

Description: Ironworkers placing #25 hooked vertical bars on the north end of the cap beam.



File Name: Nov-25-2008 W2 Cap 007

Date: 11-25-08 By Int: M Bruce

Description: Currently the ducts for CBT-16 to 22 aren't straight before the top PI. However the ironworkers are yet to complete the profile of the duct.

File Name: Nov-25-2008 W2 Cap 008

Date: 11-25-08 By Int: M Bruce

Description: The X-strong pipe for W-23B is installed at the east bulkhead after the ironworkers were told that it was missing the other day.