

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	721
Project Work Day No.:	931
Date	12/03/008
Inspectors Hours	Start 13:00 Stop 14:30
Shift Hours	07:00 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

**Weather:** Sunny with mild to cool temperature – Hi 57°F Low 47°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to sandblast/clean the pour 4 construction joint.
- Continued placing PVC pipes for the pour 5 thermal control.
- Continued to place tie-rods in the north/south and east/west directions.
- Surveyors continued to assist the ironworkers with placing the #25 (hooked on one end and a T-Head on the other end) vertical bars in the void area of pour 5. Also continued to give layout for CBT-9 to 15 and check the ironworkers as they were placing the flexi ducts near PI-2.

**CMC-RS**

- Began to place and profile flexi ducts for CBT-14 and 15 with the assistance of ABF surveyors.
- Began placing/laying out the #25 (hooked on one end and a T-Head on the other end) vertical bars in the void area of pour 5 with the assistance of ABF surveyors.

**Office work:**

- Attended weekly team Concrete meeting with ABF and TY-Lin at 8:00am.
- Continued to compile items for the pour 5 punchlist.
- Calculated/compiled data for the curved portion of CBT-9 to 22 at PI-2 into a spreadsheet.
- Attended internal pre-pour meeting for E2 at 10:30am.
- Wrote today's diary.

**Inspector:**

Matt Bruce     *Matt Bruce*     Transportation Engineer (D)