

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	726			
Project Work Day No.:	936			
Date	12/08/2008			
Inspectors	Start	13:00	Stop	14:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Subs CMC-RS and Conco

Weather: Sunny with mild to cool temperature – Hi 56°F Low 40°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to place tie-rods in the north/south and east/west directions.
- Resumed cleaning the pour 5 base slab.
- Continued placing PVC pipes for the pour 5 thermal control.
- Surveyors began to place points on top of the forms to monitor horizontal deflection during pour 5. Also assisted the ironworkers with the placement of the #25 (hooked on one end and a T-Head on the other end) vertical bars in the void area of pour 5.

CMC-RS

- Continued placing the #25 (hooked on one end and a T-Head on the other end) vertical bars in the void area of pour 5 with the assistance of ABF surveyors.
- Continued to work on the punchlist items for PT and rebar (Pamela's).
- Began to cleanup tie wire on the pour 5 base slab and organize rebar onsite.

Office work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Completed Friday and Saturdays diary and wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)