

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	729			
Project Work Day No.:	939			
Date	12/11/2008			
Inspectors	Start	11:40	Stop	13:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

Weather: Sunny with mild temperatures – Hi 64°F Low 43°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to clean the pour 5 base slab.
- Continued to clean the pour 4 construction joint.
- Continued to connect hoses to the manifolds and PVC pipes.
- Continued to place plywood on the rebar to provide better access for pour 5.

CMC-RS

- Were not onsite today as there are still some punchlist items for PT yet to be corrected. I spoke with ABF engineer Branden Bedwell at lunch and he informed me that RS will address the punchlist items at 9:45pm on Friday. In my estimation this is not enough time to correct these items as concrete will be placed near these ducts at the start of the pour around 10:00pm. Also there is not enough lighting to see the ducts as they are near the base slab. I mentioned these concerns with Branden.

Office work:

- Attended biweekly SAS Safety Tailgate and staff meeting at 8:00am.
- Participated in the 2008 Caltrans Employee Survey.
- Attended internal meeting for pour 5 after the SAS safety meeting.
- Reviewed stressing documents (Submittal 150) and plans.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	Dec-11-2008 W2 Cap 001
Date:	12-11-08
By Int:	M Bruce

Description: Pour 5 progress to date looking in the southwest direction from the far north end. The majority of the work is done except for clean up and punchlist items.

File Name:	Dec-11-2008 W2 Cap 005
Date:	12-11-08
By Int:	M Bruce

Description: Cracks on the pour 4 construction joint surface found near the curved portion of CBT-21 and 22.