

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 693
Project Work Day: 903
Date the Shift Began: 11/5/08 11/6/08
 NIGHTWORK WEDNESDAY & THURSDAY
Shift Hrs Start 16:00 Stop 1:30
Engineer's Hrs Start 14:00 Stop 0:30

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Temporary Tower F, DB-5 Barge Remark:	Report No. 46.B	Weather: Cloudy, 48° - 58°
--	-----------------	----------------------------

			HOURS - ITEM NO.										
ITEM NO. >>			8						Furnish Temporary Towers	IDLE OR DOWN/ ELSEWHERE	Prime American Bridge / Fluor JV (P)		
											Sub #1	Traylor Dutra JV	(1)
EQUIPMENT AND/OR LABOR:									Furnish Temporary Towers	IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT	DT						< RT/OT	Name	Classification
		DB-5 Crane	8.00										
		APE600 Vibratory Hammer								IDLE			
		Delmag D100-13 Diesel Hammer								IDLE			
		Mench MHU500T Hydraulic Hammer								IDLE			
P241		Genie Boom								IDLE			
P242		Genie Boom								IDLE			
#005		Lincoln Electric Welder	8.00	2.00									
#003		Lincoln Electric Welder	8.00	2.00									
#001		Lincoln Electric Welder	8.00	2.00									
#002		Lincoln Electric Welder	8.00	2.00									
L472		Power Generator	8.00	2.00									
L478		Power Generator	8.00	2.00									
		PLDR	8.00	2.00							Lee Tacker	FOR 2	
		PLDR	8.00	2.00							Bud Germany	OPER 2	
		PLDR	8.00	2.00							Danny Vega	JRNY 2	
		PLDR	8.00	2.00							Gary Lewis	APPR 2	
		PLDR	8.00	2.00							Jacob Lavish	JRNY 2	
		PLDR	8.00	2.00							Phillip Baker	JRNY 2	
		PLDR	8.00	2.00							Steven McGrew	JRNY 2	
		PLDR	8.00	2.00							Matt Morton	OPER 2	
		PLDR	8.00	2.00							Steve Gordon	OPER 2	

Description of Operation:
I arrived on site at 3:30pm. The day shift were trying to put the Delmag D100-13 on F123 in order to pile drive. See Thanh Le's diary for more information. They continued to try to fit the hammer on the pile until about 4:30pm when Steve Carpenter informed me they will not to drive pile today and will try again tomorrow. The night shift came on site at 4:30pm. They picked and set F125 on the guide plates and began the root pass at 5:40pm and finished at 6:10pm. The night crew's CWIs present and performing continual MT were Ken Chalabi (ABF) and Tom Pasqualone (Smith-Emery). The workers entirely finished pile F123 and the cover pass check on UT and visual inspection.

Traylor Dutra's Sean Hayden was on site for the entire duration of the night shift.

Worked 2.0 hrs OT monitoring contractors field work/operations

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT: 2.0	

Gina Rizzardo
GINA RIZZARDO
First Name Last Name
TE/CT
Title

46-02

REC'D CB JAN-02 #008018