

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 695
Project Work Day: 905
Date the Shift Began: 11/7/08 11/8/08
 NIGHTWORK FRIDAY & SATURDAY
Shift Hrs Start 16:00 Stop 1:30
Engineer's Hrs Start 14:00 Stop 0:00

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Temporary Tower F, DB-5 Barge
Remark:
Report No. 46.B
Weather: Windy, 50° - 57°

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					Furnish Temporary Towers	IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT							Name	Classification
		DB-5 Crane	8.00									
		APE600 Vibratory Hammer							IDLE			
		Delmag D100-13 Diesel Hammer							IDLE			
		Mench MHU500T Hydraulic Hammer							IDLE			
P241		Genie Boom							IDLE			
P242		Genie Boom							IDLE			
#005		Lincoln Electric Welder	8.00	2.00								
#003		Lincoln Electric Welder	8.00	2.00								
#001		Lincoln Electric Welder	8.00	2.00								
#002		Lincoln Electric Welder	8.00	2.00								
L472		Power Generator	8.00	2.00								
L478		Power Generator	8.00	2.00								
		PLDR	8.00	2.00						Lee Tacker	FOR	2
		PLDR	8.00	2.00						Bud Germany	OPER	2
		PLDR	8.00	2.00						Danny Vega	JRNY	2
		PLDR	8.00	2.00						Gary Lewis	APPR	2
		PLDR	8.00	2.00						Jacob Lavish	JRNY	2
		PLDR	8.00	2.00						Phillip Baker	JRNY	2
		PLDR	8.00	2.00						Steven McGrew	JRNY	2
		PLDR	8.00	2.00						Matt Morton	OPER	2
		PLDR	8.00	2.00						Steve Gordon	OPER	2

Description of Operation:
I arrived on site at 4:00pm. The day shift vibrated down then drove with the diesel hammer F128 and F124. See Thanh Le and Jason Wilcox's diary for more information.
The night shift welded the guide plates to F126. They picked, stabbed, and spliced F126. The root pass was MT'd and the cover pass was UT'd. The CWIs present and continually inspecting the welds for the night shift were Ken Chalabi (ABF) and Tom Pasqualone (Smith-Emery).
Traylor Dutra's Sean Hayden was on site for the entire duration of the night shift.
Worked 1.5 hrs OT monitoring contractors field work/operations

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT: 1.5	

GINA RIZZARDO
GINA RIZZARDO
First Name Last Name
TE/CT
Title

46.02

020808 20:11:07 EQ: 020808 09 JAN-02 #08020