

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 722
Project Work Day: 932
Date the Shift Began: 12/4/08
 NIGHTWORK **THURSDAY**
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:30 Stop 16:30

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Temporary Tower F, DB-5 Barge Remark:			Report No. 46.B				Weather: Clear, 58° - 62°			
			HOURS - ITEM NO.							
ITEM NO. >>			8							
			Furnish Temporary Towers				IDLE OR DOWN/ ELSEWHERE			
EQUIPMENT AND/OR LABOR:							Prime <u>American Bridge/Flour JV</u> (P) Sub #1 <u>Traylor-Dutra JV</u> (1) Sub #2 _____ (2) Sub #3 _____ (3) Sub #4 _____ (4) Sub #5 _____ (5)			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT				REMARKS		Prime / Sub
								Name	Classification	
		DB-5 Crane	8.00	2.00						
		APE600 Vibratory Hammer								
		Delmag D100-13 Diesel Hammer								
		Mench MHU500T Hydraulic Hammer								
P241		Genie Boom								
#005		Lincoln Electric Welder	8.00	2.00						
#003		Lincoln Electric Welder	8.00	2.00						
#001		Lincoln Electric Welder	8.00	2.00						
#002		Lincoln Electric Welder	8.00	2.00						
L472		Power Generator	8.00	2.00						
L480		Multiquip Air Compressor								
L270		D185Q Sullivan Air Compressor	8.00	2.00						
P44		Catepillar Forklift								
		PLDR	8.00	2.00				Lee Tacker	FOR	2
		PLDR	8.00	2.00				Danny Vega	JRNY	2
		PLDR	8.00	2.00				Gary Lewis	APPR	2
		PLDR	8.00	2.00				Jacob Lavish	JRNY	2
		PLDR	8.00	2.00				Joe Boracci	OPER	2
		PLDR	8.00	2.00				Kurt Dillard	JRNY	2
		PLDR	8.00	2.00				Phillip Baker	JRNY	2
		PLDR	8.00	2.00				Steve Gordon	OPER	2
		PLDR	8.00	2.00				Steven McGrew	JRNY	2
		PLDR	8.00	2.00				Todd Labar	OPER	2
Description of Operation: The workers continued with fillet welding the connection plate on the PDA piles. The following weld work was completed: F105: All welds on face A, G, & H F115: Welds 1, 2, 4 on face A, B, C, D, E, & H. All welds on face G F123: All welds on face A & D. VT performed on face B F127: Face C, D, G, & H. MT performed on all faces The DB-5 Crane was down for preventative maintenance for the entire shift. Smith Emery CWIs present during the entire shift overseeing all welding operations and performing any VT and MT were Michael Johnson (QC for ABF) and Gary Ehrsam (QA for TD). Smith Emery's Leonard Cross was present in the morning to observe some of the welding. He did not perform any VT or MT. Work continued at Pier 7 on the north node of Tower F, see Thanh Le's diary for more information. Drafted and submitted SUB 515R7 3:00: Temporary Towers Design Meeting										
Materials:										

REC'D 09 JAN 02 #008037

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT: _____	

Gina Rizzardo
GINA RIZZARDO TE/CT
First Name Last Name Title

46.02