

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 685  
Project Work Day No. 895  
Date 10/28/2008  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											Name	Contract
		1														
		<b>BERTH - 7</b>														
		For list of laborers and equipments please see Saman's report														
		<b>E2 - FOOTING</b>														
	1	Foreman		8 2											Ben Neal	ABF
	1	Pile Driver		8 2											Allan Briny	ABF
	1	Pile Driver		8 2											Luke Pualk	ABF
	1	Pile Driver		8 2											Keny Renolds	ABF
	1	Pile Driver		8 2											Jesse Johansen	ABF
	1	Pile Driver		8 2											Jason Mallock	ABF
	1	apprentice		8 2											Jamal Whitney	ABF
	1	apprentice		8 2											Morisio Motoya	ABF
	1	Pile Driver		8 2											Ed Mendosa	ABF
	1	Pile Driver		8 2											Carl Nisley	ABF
	1	Pile Driver		8 2											Richard yambao	ABF
	1	Pile Driver		8 2											Harry Wheat	ABF
	1	Foreman		8 2											Leo Vega	ABF
	1	Pile Driver		8 2											Kim Jon	ABF
	1	Foreman		8 2											Terry Cronck	ABF
	1	Crane Operator		8 2											Kevin Fitzgerald	ABF
	1	Iron worker		8											Daniel Gomez	Regional Steel
	1	Iron worker		4											Jon van Brusselen	Regional Steel
	1	Iron worker		8											Jose Juarquie	Regional Steel
	1	Iron worker		8											Regis garcia	Regional Steel
	1	Iron worker		8											Robert Berber	Regional Steel
	1	Iron worker		8											Jorge Lopez	Regional Steel
	1	Iron worker		8											Jose Cervantes	Regional Steel
	1	Iron worker		5											Juan Serano	Regional Steel
	1	Iron worker		8											Jose torres	Regional Steel
	1	Iron worker		8											Edvarado Sanches	Regional Steel
	1	Crane Operator		8											Mark Mom	ABF

REG-09 JAN-03 #008098

46.02

1	Oiler		8									Kavin Alger	ABF
1	Oiler		8	2								Doug Greene	ABF
1	Deck Engineer		8	2								Ryan Oku	ABF
1	Laborer		8	2								Byron Contreras	ABF
1	Compressor											ingersolrand	ABF
2	D.B. Crane											Manitowoc	ABF
1	Skiff									idle		Lobell	ABF
1	Flexy float												ABF
1	Barge											Westar 1	ABF
2	Welding Machine									1 idle		Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Clear 65 F

**Description of Operation:**

**E2 Footing**

1. Erection of forms ( drilling holes through forms timbers for insertion of tying coil rods) for flared section of cross beam at E2 East continued today.
2. Installing # 43 bars on top of third row of # 25 T headed bars.
3. Splicing extension for shear key rod's ducts at mid section of cross beam.
4. Installing pipes for thermal cooling system.
5. Building temporary walk way with timbers and plywood on top of transition section of skyway.
6. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep