

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 686
Project Work Day No. 896
Date 10/29/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								Name	Contractor
		1 E2 - FOOTING											
1		Foreman		8 2							Ben Neal	ABF	
1		Pile Driver		8 2							Allan Briny	ABF	
1		Pile Driver		8 2							Luke Pualk	ABF	
1		Pile Driver		8 2							Jesse Johansen	ABF	
1		Pile Driver		8							Jason Matlock	ABF	
1		apprentice		8 2							Jamal Whitney	ABF	
1		apprentice		8							Morisio Motoya	ABF	
1		Pile Driver		8 2							Ed Mendosa	ABF	
1		Pile Driver		8 2							Carl Nisley	ABF	
1		Pile Driver		8 2							Richard yambao	ABF	
1		Pile Driver		8 2							Harry Wheat	ABF	
1		Foreman		8 2							Leo Vega	ABF	
1		Pile Driver		8 2							Kim Jon	ABF	
1		Foreman		8 2							Terry Cronck	ABF	
1		Crane Operator		8 2							Kevin Fitzgerald	ABF	
1		Iron worker		8							Daniel Gomez	Regional Steel	
1		Iron worker		8							Jose Juarquie	Regional Steel	
1		Iron worker		8							Regis garcia	Regional Steel	
1		Iron worker		8							Robert Berber	Regional Steel	
1		Iron worker		8							Jorge Lopez	Regional Steel	
1		Iron worker		8							Jose Cervantes	Regional Steel	
1		Iron worker		5							Juan Serano	Regional Steel	
1		Iron worker		8							Jose torres	Regional Steel	
1		Iron worker		8							Edvardo Sanches	Regional Steel	
1		Crane Operator		8							Mark Mom	ABF	
1		Oiler		8							Kavin Alger	ABF	
1		Oiler		8 2							Doug Greene	ABF	
1		Deck Engineer		8 2							Ryan Oku	ABF	
1		Laborer		8 2							Byron Contreras	ABF	
1		Compressor									ingersolrand	ABF	
2		D.B. Crane									Manitowoc	ABF	

660004-03 JAN-03 #008099

46.02

	1	Skiff									idle	Lobell	ABF
	1	Flexy float											ABF
	1	Barge										Westar 1	ABF
	2	Welding Machine								1 idle		Lincoln	ABF
	2	Generator										25 KW	ABF

Weather: Overcast 60 F

Description of Operation:

E2 Footing

1. Erection of forms (insertion of tying coil rods through the form's holes) for flared section of cross beam at West side of E2 East.
2. No reinforcement bar installation today, RPS iron workers are helping ABF to splice and Plumb bearing and shear key high strength ducts and installing PVC tremie pipes.
3. Installing pipes for thermal cooling system.
4. Laying insulation membrane on top of walkway on skyway and covering the insulation with plywood.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep