

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 671
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 881
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/14/08

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	REMARKS	
												Name	Contractor
		See Gina's diary for labor and equipment of the day											

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


Temporary Towers F- Assemble F South Node on Flexifloat

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:

DB 5 crew continued assemble driving frame F on the flexifloat at Berth 7. The crew continued jacking the frame to position before drilling and also repaired weld connections at B1 beams at bottom frame where temporary attachments have been removed.

3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

46-02