

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 672
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 882
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/013/2008

Inspectors Hours	Start	0630	Stop	1800
Shift Hours	Start	0630	Stop	1800

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB # 5 Marine barge	8											
		Superintendant	8	3									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	3									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	3									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	3									Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	3									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	3									Adams Price	Traylor Dutra
		Operator	8	3									Joe Boracci	Traylor Dutra
		Operator	0	0									Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	3									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Kurt Dillard	Traylor Dutra
		Operator	0	0									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	3									Ventura Ochoa	Traylor Dutra
		Operator	8	3									Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	3									Lee Tacker	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Hiebert	Traylor Dutra
		Operator	8	3									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	3									Danny Vagas	Traylor Dutra
		Pile driver Journeyman	5	0									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	5	0									Phillip Baker	Traylor Dutra
		Pile driver Journeyman	0	0									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	0	0									Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F - Assemble F South Node on Flexifloat

Activities:

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:


46.02

- DB # 5 crew continued drilling and installing bolts for driving frame F- splicing beams B3 at the bottom frame.
- Lee Tacker continued to build the jacking system with two 150 tons/each on berth 7yard.
- Preinstallation bolt testing with the observation of QC – Andrew Coffman, seven lots of bolts have been tested.
- Lots 219560A and 235319A have not been tested yet because QC couldn't located the materials.

3. Overtime reason:

Worked three hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep