

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 679
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 889
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/22/2008

Inspectors Hours	Start	0400	Stop	1230
Shift Hours	Start	0400	Stop	1230

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		DB # 5 Marine barge	8											
		<b>DAY SHIFT</b>												
		Superintendent	8	4									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	4									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	4									Adams Price	Traylor Dutra
		Operator	8	4									Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	4									Ventura Ochoa	Traylor Dutra
		Operator	8	4									Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	4									Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	4									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	4									Bradly Mc Malley	Traylor Dutra
		<b>NIGHT SHIFT</b>												
		Pile driver Journeyman	8	4									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	4									Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	4									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	4									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4									Gary Lewis	Traylor Dutra
		Operator	8	4									Bud Germany	Traylor Dutra
		Operator	8	4									Steve Gordon	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**

**Temperary Tower F - Pile splicing F133 and F135**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
  - A. Night Shift:
    - DB # 5 crew continued bolting by using torque wrench method bottom driving frame of TTF.
    - Continued pile splicing operation on F133 and F135.

46.02

REC'D - 09 JAN 03 1008139


- Andrew Coffman was present for QC welding inspection to monitor welding operation.

B. Day shift:

- DB # 5 crew continued bolting by using torque wrench method bottom driving frame of TTF.
- Continued pile splicing operation on F133 and F135.
- Gary Ehsam and Micheal Johnson were present for QA/QC welding inspection.
- Splicing on pile F133 was UT and approved by QA Micheal Johnson from Smith Emery. Pile F135 was on going and 90% completion.
- DB # 5 crew prepared splicing for piles F134 and F135.

3. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep