

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 705
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 915
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/17/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name
		8											
		8											
		0											
		0	0									Terry Murray	Traylor Dutra
		0	0									Gilbert Moya	Traylor Dutra
		0	0									Adams Price	Traylor Dutra
		0	0									Joe Boracci	Traylor Dutra
		0	0									Ventura Ochoa	Traylor Dutra
		0	0									Theo Roth	Traylor Dutra
		0	0									Phillip Baker	Traylor Dutra
		0	0									Robert Utley	Traylor Dutra
		0	0									Bradly Mc Malley	Traylor Dutra
		8	0									Lee Tacker	
		8	0									Danny Vagas	Traylor Dutra
		8	0									Stephen Mc Grew	Traylor Dutra
		8	0									Jake Lavash	Traylor Dutra
		8	0									Gary Lewis	Traylor Dutra
		0	0									Bud Germany	Traylor Dutra
		8	0									Steve Gordon	Traylor Dutra
		0	0									Travis Logsdon	Traylor Dutra
		0	0									Joe Boracci	Traylor Dutra
		8	0									Ernie Hamilton	Traylor Dutra
		0	0									Richard Hiebert J.	Traylor Dutra
		0	0									Todd Labarb	Traylor Dutra
		0	0									Richard Hiebert	Traylor Dutra
		0	0									Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower F – Connection Shear plates welding


46.02

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - DB 5 barge moved to Berth 7 to prepare for pick up the North node TTF driving frame at XKT
 - Big Digger moved to TTF and continued shear plates welding.
 - Kent Chalabi and Gary Ehram from Smith Emery were present for QA/QC inspection.
 - Welding operation was performed on non-PDA piles such as: F106,107,126,124,116,114,125,113.

3. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep



Big Digger barge