

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 707
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 917
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/19/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT					IDLE OR DOWN		Name	Contractor
		Big Digger	8									
		DB # 5 Marine barge	8									
		APE 600 Vibration hammer	0									
		Superintendant	0	0							Terry Murray	Traylor Dutra
		Pile driver Journeyman	0	0							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	0							Adams Price	Traylor Dutra
		Operator	0	0							Joe Boracci	Traylor Dutra
		Pile driver Journeyman	0	0							Ventura Ochoa	Traylor Dutra
		Operator	0	0							Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	0							Phillip Baker	Traylor Dutra
		Pile driver Journeyman	0	0							Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0							Bradly Mc Malley	Traylor Dutra
		Pile driver Journeyman	8	0							Lee Tacker	
		Pile driver Journeyman	8	0							Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	0							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	0							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	0							Gary Lewis	Traylor Dutra
		Operator	0	0							Bud Germany	Traylor Dutra
		Operator	8	0							Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0	0							Travis Logsdon	Traylor Dutra
		Operator	0	0							Joe Boracci	Traylor Dutra
		Operator	8	0							Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	0	0							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0							Todd Labarb	Traylor Dutra
		Pile driver Journeyman	0	0							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0	0							Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower F – Connection Shear plates welding

46.02

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - Big Digger crew continued connection shear plates welding (outer face).
 - Carpenter continued installation working platform outer face of the frame (East side).
 - Kent Chalabi and Gary Ehrsam from Smith Emery were present for QA/QC inspection.
 - Welding operation was performed on non-PDA piles such as: F106, 107, 126, 124, 116, 114, 125, and 113.

3. Overtime reason:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep



Working platforms installation