

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 723

Project Work Day No. 933

Date 12/05/2008

Shift Hours Start 7.00 Stop 3:30

Inspector Shift 7:00 AM to Midnight

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	CCO						IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver										Tony Crieghton	ABF E2
3	1	Pile Driver										George Mcneil	ABF E2
4	1	Laborer	8									Jose Molina	ABF partly E2
5	1	Laborer										Rigiberto Campos	ABF E2
6	1	Pile Driver J/M	8									Audre Hudson	ABF partly E2
7	1	Pile Driver/Welder										Henry Wheat	ABF E2
8	1	Elevator Operator	8.5									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF partly E2
10	1	Pile Driver	8									Aaron Gilpatrick	ABF partly E2
11	1	Pile Driver										Andrew Adams	ABF E2
12	1	Pile Driver	8									Kurt Chaisson	ABF partly E2
13	1	Pile Driver									Vac	Jesse Johnasen	ABF
14	1	Crane Operator	8									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver									off	Abasi Delley	ABF
17	1	Pile Driver	8									Kenneth Reynolds	ABF partly E2
18	1	Labor	8									Joseph Ruiz	ABF partly E2
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Old Crane 1300										Crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014											Hertz Rental, deck
	1	MQ Power Generator 220											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

REC'D 09 JAN 06 #008211

46.02

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Minor fog followed by sunny day, slightly windy & cold, High 60F Low 42F

Description of Operation:

About 1/3rd of the W2 crew for ABF has been helping at E2.
Rest of the crew joined E2 in the afternoon.

Iron workers are working for Pour 5.
They are installing the rebars.

ABF continues installing the Thermal Control Piping for Pour-5.

ABF has tentatively completed the sand blasting operations for concrete surface in the pour 4 area and stopped it since yesterday afternoon.

ABF has suspended from today the cleaning of the pour 4 area, till pour 5's work is done.


RSC is working on finishing the remaining transverse and longitudinal ducts.

ABF surveyors are working marking elevations on the rebars for concrete pour.

Additional Work at or outside of the W2 Site:

- a) ABF is removing the rocks at Tower C location.
- b) RSC is erecting the E-Line tower at Temporary Tower C.
- c) Visited E2 during the day.
- d) Visited Mariposa Plant on way to Fremont at close of day shift 4 PM.
- e) Came to E2 for the evening shift. Left Fremont at 7 PM, picked some donuts, picked Ken Beede from his office, and stayed for E2 pour up to 2:30 AM next morning.

Total OT for today 5 hours (7 PM to 12 midnight)

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep