

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 691
Project work day: 901
Date the Shift Began: 11/3/08
 NIGHTWORK MONDAY
Shift Hrs Start 7:00 Stop 15:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam	Weather: rain
Remark: cooling pipes	Hi 62F/Lo 53F

Description of Operation:

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		38	48					Prime	American Bridge / Fluor JV	(P)
								Sub #1	Regional	(1)
								Sub #2		(2)
								Sub #3		(3)
								Sub #4		(4)
								Sub #5		(5)
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)					REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT				Name	Classification	

For ABF equipment/personnel hours, please see Pamela Gagnier's and Lalit Mathur's diaries.

Internal weekly meeting with Gil (CT). Discussed the staggered schedule so everyone gets the right amount of rest. Ironworkers were on site in the morning but left early due to heavier rains. ABF crews continued to work on thermal control cooling system. They canceled their overtime for today.

I had computer problems in the morning. The server was really slow and I could not print. I picked up my truck from the maintenance facility after the parking brakes were replaced.

I renumbered the cylinders based on changes by Gil.

I visited the site with Victor to show him where/how the concrete will be staged. The elevator was shaking a lot due to the high winds.

REC'D 09 JAN 06 #008246

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

David Chung
David Chung

TE/CT
Title

46.02