

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 670
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 880
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/13/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel												
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	8										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	8										Ramon, Salvador	RSC
6	1	Ironworker	8										Gabino, Juan	RSC
7	1	Ironworker	8										Aguirre, Gonzalo	RSC
8	1	Ironworker	8										Nunez, Miguel	RSC
9	1	Ironworker	8										Wachtler, Lee	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	8										Quiroz, Fermin	RSC
12	1	Ironworker	8										Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing L15 & L14 horizontal #25 rebars.
- RSC working on PT. See M. Bruce diary for details.
- RSC continue installing PT grillage south side.
- RSC removing #25V08 rebars with short tails.

NOTES:

P.Gagnier

46.02

RECT-09 JAN-06 #003231


- Reminded T. Greenlee when rebars are spliced in the same plain 2* the splice length is required generally throughout cap beam.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly staff meeting.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



Layer 14 & 15 horizontal rebars.