

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **10/22/08**
 NIGHTWORK WEDNESDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:30 Stop 17:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2 & Skyway	7-day const. cal.: 679	Weather: Hot & Mild
Remark:	Project work day: 889	>75F

Description of Operation: Placement of Reinforcing Steel & the Installation of the Pedestrian Bridge

BOEBOH 90-NH-16-02

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS		Prime / Sub		
			38	38	48									
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT	RT							Name	Classification	
		Pier E2												
		Pile Driver	8.00	2.00								Terry Cronk	General Foreman	p
		Pile Driver	8.00	2.00								Ed Mendoza	Journeyman	p
		Pile Driver	8.00	2.00								Jason Matlock	Journeyman	p
		Pile Driver	8.00	2.00								Alan Briney	Journeyman	p
		Pile Driver	8.00	2.00								Luke Paulk	Journeyman	p
		Pile Driver	8.00	2.00								Ben Neal	Foreman	p
		Laborer			8.00							Byron Contreras	Laborer	p
		Iron worker			8.00							Robert Bognaes	Foreman	S
		Iron worker			8.00							Jose Cervantes	Journeyman	S
		Iron worker			8.00							Jose Juarquie	Journeyman	S
		Iron worker			8.00							Jorge Lopez	Journeyman	S
		Iron worker			8.00							Roberto Berber	Journeyman	S
		Iron worker			8.00							Ronaldo Vasquez	Journeyman	S
		Iron worker			8.00							Jon Van Brusslen	Journeyman	S
		Iron worker			8.00							Salvador Roman	Journeyman	S
		Deck Engineer	8.00	2.00								Ryan Oku	Journeyman	p
		Operator	8.00	2.00								Kevin Fitzgerald	Journeyman	p
		Oiler	8.00	2.00								Doug	Apprentice	p
		Operator	8.00	2.00								Mark Mom	Journeyman	p
		Oiler	8.00	2.00								Kevin Alger	Journeyman	p
		Ringer Barge #1	8.00	2.00								Manitowac Crane		
		Ringer Barge #2	8.00	2.00								Manitowac Crane		
002062		Lincoln Electric										Vantage 500	6008088	
002083		Lincoln Electric										Vantage 500	6008091	
002068		MQ Power Generator										Whisperwatt 25	6007939	
002069		MQ Power Generator										Whisperwatt 25		
		Honda 115 Horse Skiff												
002075		Ingersoll Rand P185R												
		Skyway												
		Pile Driver	8.00									Leo Vega	Foreman	p
		Pile Driver	8.00									Karl Nisley	Journeyman	p
		Pile Driver	8.00									Harry Wheat	Journeyman	p
		Pile Driver	8.00									Kim June	Journeyman	p

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **10/22/08**

NIGHTWORK WEDNESDAY

Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:30 Stop 17:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2 & Skyway		7-day const. cal.: 679		Weather: Hot & Mild	
Remark:		Project work day: 889		>75F	
	Pile Driver	8.00		Richard Yambao	Apprentice p
	Lincoln Electric		8	Vantage 500	768-50-4005
	Lincoln Electric		8	Vantage 500	468-50-4009
2381	MQ Power Generator		8	Whisperwatt	
2381	MQ Power Generator		8	Whisperwatt	

At Pier E2

While the RPS crew continued with the placement of the reinforcing steel, the ABF crew was busy with work on the Pedestrian Bridge. The reinforcing steel placement underway at this time, is the #25 vertical bars on the flared section of the N. column (West Bound) in accordance with RFI 958R0. These vertical #25s are dubbed as **Staple Bars** on the revised Plan Sheet 516R1. This work is completed at the South end of the cross beam. In addition, they have reached the top third portion of the crossbeam where they are placing a row of #57s in accordance with Section B-B of Plan Sheet 512R1, which was modified by a sketch in RFI 1495R2.

In addition to the pedestrian bridge, the ABF crew was tending to the panel forms. This work consists of drilling holes in the panel forms and running 1"bolts the width of the cross beam through them. This, in addition to the bracings installed on the backside of the form, will ensure that the panel forms will resist the hydraulic head of the SCC.

It was determined that the landing of the stairwell that takes people from the Skyway to E2 was not placed correctly. Adjustments need to be made, before the bridge is ready for use.



Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

Saman Soheili
Saman Soheili

ASR/CT
Title