

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 702
Project working days no. 912
Date 11/14/2008
Inspectors Start 07:00 Stop 15:30
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
	C	Liebherr LR 1300	8							ABF
006-18-4293	C	Ingresoll Compressor	8							ABF
481-93-6013	R	Gnie Boom lift	8							ABF
544D-10	R	Gradall Forklift	8							ABF
	1	Ed Meyer	8							ABF Foreman (erection)
	1	Carlos Valverde	8							ABF Foreman (bolt)
	1	Matt Chamberlain								ABF Iron worker
	1	James Sturgeon								ABF Iron worker
	1	Serina Lafleur								ABF Iron worker
	1	David Lucero	8							ABF Iron worker
	1	Mike Naday	8							ABF Iron worker
	1	Jerry Kubala, Jr.	8							ABF Iron worker
	1	Alex Bartlett	8							ABF Iron worker
	1	Ernesto Fresquez	8							ABF Iron worker
	1	Casey Lux	8							ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continue to assemble the north panel on the island (see Fig 1)
 - ABF continue to assemble the Tower C east line on Pier 7 (see Fig 2).
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.
- Note
 - Have a conversation with Mark and Art regarding the email from Brian Peterson. Mark suggests me to communicate with Dan Dunn on the field issues not to communicate with ironworkers directly.



Fig 1



Fig 2

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

46.02

REC'D *09 JAN 06 #008323