

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Construction Calendar no.	713		
Project working days no.	923		
Date	11/25/2008		
Inspectors	Start	07:00	Stop 15:30
Hours			
Shift Hours	Start	06:30	Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C erection, Foundation C rock removal
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300							ABF
006-18-4293	C	Ingresoll Compressor							ABF
481-93-6013	R	Gnie Boom lift							ABF
	1	Jeff Scott	8						ABF Crane operator
	1	Ed Meyer	8						ABF Foreman (erection)
	1	Carlos Valverde	8						ABF Foreman (bolt)
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur							ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Ernesto Fresquez	8						ABF Iron worker
	1	Casey Lux	8						ABF Iron worker

**Description of Operation:**

- > Daily activity of contractors
  - ABF erected the second link beam of Tower CE (see Figs 1 thru 4).
  - ABF continue to pretension bolts at E3 thru E4 trusses and set up walkways.
  - T.D. continues to haul dirt out at Tower C (see Fig 5).
  - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.
  
- > Note
  - Inspect bolts and notice that three bolts are less turned. Informed Ed on it.

46-02



Fig 1



Fig 2



Fig 3



Fig 4



Fig 5

Inspector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep